

CITY OF ANAHUAC, TEXAS
DWSRF Water Systems Improvements Projects

PROJECT STATUS REPORT

December 2018

B823-1001A - Planning Phase Services

LJA has completed the planning phase services for this loan program.

B823-1001B - Ground Storage Tank Replacement Project

This project is in the bidding phase. Bids are scheduled to be received and opened on the Thursday before the Council meeting. If the bids are acceptable and within budget, a Recommendation of Award may be brought to the Council at the meeting.

B823-1001C - Elevated Storage Tank Rehabilitation Project

Construction began on this project in December. Most of the metal repair work has been completed. A project payment request has been submitted for payment to the City. Details will be provided at the Council meeting.

B823-1001D - Water Line Replacement Project

Items that have been completed or are in progress:

1. LJA has coordinated with the TWDB for approval to do a separate hydroexcavation activity and received approval. The Council awarded this project at its November Council meeting. We are in the process of awarding the contract to the low bidder. We are currently waiting for approvals of the Bidding process from the TWDB.
2. We anticipate that we can have our plans completed within two months after the completion of the hydro-excavation activities.

B823-1001E - SCADA System Improvements Project

LJA's electrical engineer has begun working on this project. Most of the progress will not occur, however, until the elevated storage tank is near completion as the equipment in this project will be placed on the rehabilitated tank.