# CITY OF ANAHUAC, TEXAS CWSRF Sanitary Sewer Systems Improvements Projects

#### **PROJECT STATUS REPORT**

#### December 2018

#### B823-1002A - Planning Phase Services

LJA has divided the Planning Phase for the CWSRF Program into two phases.

#### Phase 1

Sanitary Sewer Collection System Rehabilitation Project Sanitary Sewer Lift Station Project

The TWDB previously approved LIA's Engineering Feasibility Report in a letter dated 1/17/18. Design funds for these two projects were subsequently released and the design phase began.

## Phase 2

Wastewater Treatment Plant

LIA has completed the Engineering Feasibility Report and submitted it to the TWDB for review and comment.

### B823-1002B - Lift Station Rehabilitation Project

LJA is assisting the City in working with its insurance company to make a claim for replacement of the pumps a the Park Lift Station. A recommendation from a local pump repair facility to replace the pumps has been submitted to the insurance company.

LJA is working on plans for the rehabilitation of the Park Lift Station and Texas Street Lift Station and minor modifications to the Kansas Street Lift Station. Plans are still being developed and have been coordinated with the City staff. We had hoped to be ready to send them to the TWDB for review and approval by the end of December but did not meet that schedule due to the holidays. We expect to have the plans submitted by the week of the Council meeting.

### <u>B823-1002C - Sanitary Sewer Collection System Project</u>

LJA continues to work on the design of the sanitary sewer collection system rehabilitation:

- 1. LJA has completed most of the fieldwork for the sewer line rehabilitation.
- 2. We have met with the staff to review the preliminary plans, manholes that need to be replaced, additional lines that need to be added, and the budget status.
- 3. We had hoped to be ready to send plans to the TWDB for review and approval by the end of December but did not meet that schedule due to the holidays. We expect to have the plans submitted by the week of the Council meeting.

Although design funds have not been released and the design phase of this project has not officially begun, some activities have been started. LJA has worked with the City staff to submit an application for grant funding from the EDA. That application should be submitted soon.

LJA has completed and submitted the Engineering Feasibility Report to the TWDB.